

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **BP-S00132-MCO - 21** CONTRACT NO. BP-S00132-MCO
 CONTRACTOR: Vanderlande Industries, Inc.
 CONTRACT DESCRIPTION: S TERM C, PH 1 - BAGGAGE HANDLING SYSTEM (DBOM)
 CONTRACT DATE: 05/16/18 NTP : 06/14/18
 ISSUE DATE: **08/23/24 (Ref. C.C. 08/13/24)**

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: TEMPORARY LOOP INSTALLATION	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)	
Provide a temporary loop during construction and commissioning of new BHS addition for Gates 250-253. This loop will temporarily connect the inbound and outbound BHS lines of the new system addition providing critical opportunities to meet the airport's full system integration test requirements, that are currently under development. ADD: \$104,746.83	<u>SC</u>	<u>FC</u>
	ORIGINAL:	902 120
	THIS CO:	0 0
	TO DATE:	1826 0
	TOTAL :	2728 120
	ORIGINAL SC DATE:	12/01/20
	REVISED SC DATE:	12/01/25

SOURCE OF FUNDS <u>General Airport Revenue Bonds.</u>			
AMOUNT OF THIS CHANGE ORDER	ADD	<u>X</u>	DELETE
ORIGINAL TOTAL CONTRACT PRICE			\$ 104,746.83
APPROVED ADDITIONS TO CONTRACT TO DATE			\$ 94,900,000.00
APPROVED DELETIONS TO CONTRACT TO DATE			\$ 71,550,177.14
REVISED TOTAL CONTRACT PRICE			\$ (8,489,890.66)
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE			\$ 158,065,033.31
			0.1%


CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: *Bruce Buchholz*

 Aug 24, 2024
 DATE

ACCEPTED AND APPROVED TO PROCEED:

Pankaj Gupta

 Aug 26, 2024
 OAR/PROJECT MANAGER DATE

Jacobs Project Management Co. - Pankaj Gupta

Scott Shedek

 Aug 26, 2024
 VICE PRESIDENT, CONSTRUCTION DATE

Scott Shedek

ARCHITECT/ENGINEER DATE

NONE

Scott Shedek

 Aug 26, 2024

FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE

Scott Shedek , Vice President, Construction

GREATER ORLANDO AVIATION AUTHORITY

[Not Required]

DATE