

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **BP-S00193-MCO - 8** CONTRACT NO. BP-S00193-MCO
 CONTRACTOR: McCree Design Builders, Inc.
 CONTRACT DESCRIPTION: SOUTH EMPLOYEE LOT
 CONTRACT DATE: 05/13/22 NTP : 05/16/22
 ISSUE DATE: 08/21/23 (Ref. C.C. 08/08/23)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: <u>VARIOUS REVISIONS</u>	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)																					
1. Provide all labor, equipment, and materials to add one new light fixture at Light Pole Nos. 14 and 23, to include two 3-position bull horns, all electrical connections, and boom truck rental. Provide all labor, equipment, and materials to repair concrete Light Pole No. 22 that was struck by lightning. Work includes applying a mixture of Type S cement and Cement-All, in built up layers, and using a bonding agent between the existing concrete and the patch for adhesion, and re-installation of the lightning protection system. This change order replaces Field Change Order No. 23, Item Nos. 1 and 2.(Reference Contractor's PCO #42 R2). ADD: \$9,622.87	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: center;"><u>SC</u></td> <td style="text-align: center;"><u>FC</u></td> </tr> <tr> <td>ORIGINAL:</td> <td style="text-align: right;">365</td> <td style="text-align: right;">90</td> </tr> <tr> <td>THIS CO:</td> <td style="text-align: right;">0</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TO DATE:</td> <td style="text-align: right;">0</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TOTAL :</td> <td style="text-align: right;">365</td> <td style="text-align: right;">90</td> </tr> <tr> <td>ORIGINAL SC DATE:</td> <td style="text-align: right;">05/15/23</td> <td></td> </tr> <tr> <td>REVISED SC DATE:</td> <td style="text-align: right;">05/15/23</td> <td></td> </tr> </table>		<u>SC</u>	<u>FC</u>	ORIGINAL:	365	90	THIS CO:	0	0	TO DATE:	0	0	TOTAL :	365	90	ORIGINAL SC DATE:	05/15/23		REVISED SC DATE:	05/15/23	
	<u>SC</u>	<u>FC</u>																				
ORIGINAL:	365	90																				
THIS CO:	0	0																				
TO DATE:	0	0																				
TOTAL :	365	90																				
ORIGINAL SC DATE:	05/15/23																					
REVISED SC DATE:	05/15/23																					
2. Credit for changing the 16" and 8" reclaimed water, and the 8" potable water main installations from Ductile Iron Pipe (DIP) to PVC DR18 pipe, and changing the 8" fire line from DIP to PVC DR14 in accordance with RFIs 19, 20, and 21. (Reference Contractor's PCO #6 R1). DEDUCT: (\$182,799.32)																						

SOURCE OF FUNDS	<u>Previously-approved Capital Expenditure Funds and General Airport Revenue Bonds.</u>		
AMOUNT OF THIS CHANGE ORDER	ADD	DELETE	X
ORIGINAL TOTAL CONTRACT PRICE			\$ 8,447,108.00
APPROVED ADDITIONS TO CONTRACT TO DATE			\$ 416,122.06
APPROVED DELETIONS TO CONTRACT TO DATE			\$ 0.00
REVISED TOTAL CONTRACT PRICE			\$ 8,690,053.61
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE			<u>(2.1)%</u>

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE:



Aug 21, 2023
DATE

ACCEPTED AND APPROVED TO PROCEED:



Aug 21, 2023

OAR/PROJECT MANAGER DATE
 Geotech Consultants International, Inc., dba GCI, Inc. - Jamie McGonagill



Aug 22, 2023

VICE PRESIDENT, CONSTRUCTION DATE
 Scott Shedek



Aug 21, 2023

ARCHITECT/ENGINEER DATE
 HNTB Corporation - Erik Lange



Aug 22, 2023

FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE
 Max E. Marble, Senior Vice President, Capital Programs

GREATER ORLANDO AVIATION AUTHORITY

[Not Required]
 DATE