



**GREATER ORLANDO AVIATION AUTHORITY**  
**BP-S00195-MCO CHANGE ORDER NO. 42**  
**ATTACHMENT 'A'**  
**(Page 1 of 1)**

DESCRIPTION OF CHANGE:

1. Bulletin No. 009 Ramp Loading: Provide material, labor, and equipment for the construction of the Ramp Loading Connector (RLC) at Terminal C in accordance with Bulletin No. 009. The scope of work for the RLC includes the removal and re-installation of structural supports, roofing, HVAC systems, aluminum glass curtain wall system, metal panel components, terrazzo flooring, fire sprinkler systems, low-voltage systems for building management, and electrical infrastructure. (Reference Contractor's COR 0078 R5). ADD: \$1,452,696.00

2. Allowance Reduction: Reduce the RLC Allowance (Change Order No. 22) by (\$1,452,696.00), from \$3,444,762.00 to \$1,992,066.00, to offset the costs associated with Item No. 1 above. Pending progression of field work, it is recommended that the allowance remain available for unforeseen scope conditions resulting from Bulletin No. 009.1 and pending RFI responses that will be brought back to the Construction Committee for final reconciliation at a future date. DEDUCT: (\$1,452,696.00)

3. Allowance Reduction: The approval of this Change Order resolves current requests for cost and time resulting from Bulletin No. 009 scope of work. Reduce the RLC Allowance (Change Order No. 22) by (\$1,792,066.00), from \$1,992,066.00 to \$200,000.00. DEDUCT: (\$1,792,066.00)

This Change Order resolves all costs associated with Bulletin No. 009. Cost for Bulletin No. 009.1 and RFI Nos. 0555, 0569, 0598, and 0668 associated with RLC are forthcoming. No further cost associated with SMF No. 1 for RLC are expected and the remaining balance from SMF No. 01 set aside can be released. \*