

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. H-00361-MCO - 2 CONTRACT NO. H-00361-MCO
 CONTRACTOR: The Middlesex Corporation
 CONTRACT DESCRIPTION: JFB (LOOP RD) TERMINAL B ENTRANCE RECONFIGURATION (D/B)
 CONTRACT DATE: 01/02/24 NTP : 12/27/23
 ISSUE DATE: 08/22/24 (Ref. C.C. 08/06/24)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.


DESCRIPTION OF CHANGE: <u>VARIOUS REVISIONS</u>	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)															
1. Provide labor, material, equipment and supervision to incorporate design/construction modifications to the existing contract documents that will include new pavement exit lane, new headache bar, drainage modifications and installation of new barrier walls. ADD: \$301,055.00	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: center;"><u>SC</u></td> <td style="text-align: center;"><u>FC</u></td> </tr> <tr> <td>ORIGINAL:</td> <td style="text-align: right;">180</td> <td style="text-align: right;">30</td> </tr> <tr> <td>THIS CO:</td> <td style="text-align: right;">111</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TO DATE:</td> <td style="text-align: right;">42</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TOTAL :</td> <td style="text-align: right;">333</td> <td style="text-align: right;">30</td> </tr> </table>		<u>SC</u>	<u>FC</u>	ORIGINAL:	180	30	THIS CO:	111	0	TO DATE:	42	0	TOTAL :	333	30
	<u>SC</u>	<u>FC</u>														
ORIGINAL:	180	30														
THIS CO:	111	0														
TO DATE:	42	0														
TOTAL :	333	30														
2. Increase Contract Time for Substantial Completion by 111 calendar days, from 222 calendar days to 333 calendar days, associated with the additional work items. ADD: \$0.00	ORIGINAL SC DATE: 06/23/24 REVISED SC DATE: 11/23/24															


SOURCE OF FUNDS <u>General Airport Revenue Bonds.</u>	
AMOUNT OF THIS CHANGE ORDER ADD X DELETE	\$ 301,055.00
ORIGINAL TOTAL CONTRACT PRICE	\$ 3,490,000.00
APPROVED ADDITIONS TO CONTRACT TO DATE	\$ 160,700.00
APPROVED DELETIONS TO CONTRACT TO DATE	\$ 0.00
REVISED TOTAL CONTRACT PRICE	\$ 3,951,755.00
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE	8.6%


CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.


CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.


CONTRACTOR'S ACCEPTANCE:  Aug 22, 2024
boxSIGN 1381894-141923ZJ _____
 DATE

ACCEPTED AND APPROVED TO PROCEED:
 Aug 23, 2024
boxSIGN 4974938-141923ZJ _____
 OAR/PROJECT MANAGER DATE
 Cost Management, Inc., dba CMI - Brian Gainous

 Aug 23, 2024
boxSIGN 1198704-141923ZJ _____
 VICE PRESIDENT, CONSTRUCTION DATE
 Scott Shedek

ARCHITECT/ENGINEER DATE
 NONE
 Aug 23, 2024
boxSIGN 1198704-141923ZJ _____
 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE
 Scott Shedek , Vice President, Construction

GREATER ORLANDO AVIATION AUTHORITY
 Aug 26, 2024
boxSIGN 1432234-141923ZJ _____
 DATE

Approved as to Form and Legality (for the benefit of GOAA only)
 Aug 23, 2024
boxSIGN 1188451-141923ZJ _____
 Nelson Mullins Riley & Scarborough LLP DATE
 Legal Counsel, Greater Orlando Aviation Authority