GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

V-01028-MCO - 1

CONTRACT NO. V-01028-MCO

CHANGE ORDER NO.

CONTRACTOR: Clancy & Theys Construction Co. CENTERFIELD ARFF TEMPORARY KITCHEN AND CONTRACT DESCRIPTION: **DEMOLITION** CONTRACT DATE: 07/11/24 NTP: 07/11/24 ISSUE DATE: 10/10/24 (Ref. C.C. 10/08/24) Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order. **DESCRIPTION OF CHANGE: VARIOUS REVISIONS** ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion) Additional demolition in accordance with plan revision. Provide all labor, SC <u>FC</u> equipment and materials to demolish existing slab-on-grade and underground piping at existing kitchen footprint. Demolish two exterior wing ORIGINAL: 240 45 walls for future grease-trap. Relocate power to existing air handling unit THIS CO: 0 0 currently located on exterior wing wall. Demolish line voltage wiring and 0 0 TO DATE: conduit feeding kitchen back to electrical panel. Turn five sprinkler heads upright, within 12" of deck to maintain NFPA compliance while ceilings are TOTAL: 240 45 demolished. ADD: \$41,497.94. ORIGINAL SC DATE: 03/07/25 REVISED SC DATE: 03/07/25 SOURCE OF FUNDS Previously-approved Capital Expenditure Funds. \$ AMOUNT OF THIS CHANGE ORDER ADD DFI FTF 41,497.94 ORIGINAL TOTAL CONTRACT PRICE \$ 321.366.63 APPROVED ADDITIONS TO CONTRACT TO DATE \$ 0.00 APPROVED DELETIONS TO CONTRACT TO DATE \$ 0.00 \$ REVISED TOTAL CONTRACT PRICE 362.864.57 PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE 12.9% CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER. CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID. CONTRACTOR'S ACCEPTANCE: Oct 14, 2024 DATE ACCEPTED AND APPROVED TO PROCEED: Oct 14, 2024 4KWK9ZL3-4LPWRZV9 OAR/PROJECT MANAGER ARCHITECT/ENGINEER DATE DATE NONE The Roderick Group, Inc. dba Ardmore Roderick - Colin Paterson Oct 14 2024 Oct 14 2024 **box** SIGN 19RL7LV4-4LPWRZV9 VICE PRESIDENT, CONSTRUCTION DATE FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE Scott Shedek Scott Shedek . Vice President. Construction **GREATER ORLANDO AVIATION AUTHORITY** [Not Required] DATE