

# GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **V-S00033-MCO - 10** CONTRACT NO. V-S00033-MCO  
 CONTRACTOR: Clancy & Theys Construction Co.  
 CONTRACT DESCRIPTION: TERMINAL C CBP AND TSA REGULATORY CHANGES (D/B)  
 CONTRACT DATE: 11/08/22 NTP : 10/18/22  
 ISSUE DATE: 04/04/24 (Ref. C.C. 03/05/24)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: <b><u>LEVEL 2 ELEVATOR DOOR</u></b>	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)																					
	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: center;"><u>SC</u></td> <td style="text-align: center;"><u>FC</u></td> </tr> <tr> <td>ORIGINAL:</td> <td style="text-align: center;">270</td> <td style="text-align: center;">60</td> </tr> <tr> <td>THIS CO:</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> </tr> <tr> <td>TO DATE:</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> </tr> <tr> <td>TOTAL :</td> <td style="text-align: center;">270</td> <td style="text-align: center;">60</td> </tr> <tr> <td>ORIGINAL SC DATE:</td> <td colspan="2" style="text-align: center;">07/14/23</td> </tr> <tr> <td>REVISED SC DATE:</td> <td colspan="2" style="text-align: center;">07/14/23</td> </tr> </table>		<u>SC</u>	<u>FC</u>	ORIGINAL:	270	60	THIS CO:	0	0	TO DATE:	0	0	TOTAL :	270	60	ORIGINAL SC DATE:	07/14/23		REVISED SC DATE:	07/14/23	
	<u>SC</u>	<u>FC</u>																				
ORIGINAL:	270	60																				
THIS CO:	0	0																				
TO DATE:	0	0																				
TOTAL :	270	60																				
ORIGINAL SC DATE:	07/14/23																					
REVISED SC DATE:	07/14/23																					
Coordinate and provide all material, equipment and labor to add access control to the elevator door at Level 2-02-4189, including new door frame, power, and programming. ADD: \$21,604.63																						

SOURCE OF FUNDS <u>General Airport Revenue Bonds.</u>			
AMOUNT OF THIS CHANGE ORDER	ADD	<u>X</u>	DELETE
ORIGINAL TOTAL CONTRACT PRICE			\$ 177,196.00
APPROVED ADDITIONS TO CONTRACT TO DATE			\$ 282,346.36
APPROVED DELETIONS TO CONTRACT TO DATE			\$ 0.00
REVISED TOTAL CONTRACT PRICE			\$ 481,146.99
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE		<b><u>12.2%</u></b>	

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: *Kevin Harvey*  
bacon LIBRARY CARDS Apr 4, 2024  
DATE

ACCEPTED AND APPROVED TO PROCEED:

*Ksenia J. Merck*  
bacon 46328994 1330269 Apr 15, 2024

OAR/PROJECT MANAGER DATE  
 Geotech Consultants International, Inc., dba GCI, Inc. - Ksenia Merck

*Scott Shedek*  
bacon 19817341 1330269 Apr 15, 2024

VICE PRESIDENT, CONSTRUCTION DATE  
 Scott Shedek

ARCHITECT/ENGINEER DATE  
 NONE

*Scott Shedek*  
bacon 19817341 1330269 Apr 15, 2024

FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE  
 Scott Shedek, Vice President, Construction

GREATER ORLANDO AVIATION AUTHORITY

[Not Required]  
DATE