

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. V-S00033-MCO - 13 CONTRACT NO. V-S00033-MCO
 CONTRACTOR: Clancy & Theys Construction Co.
 CONTRACT DESCRIPTION: TERMINAL C CBP AND TSA REGULATORY CHANGES (D/B)
 CONTRACT DATE: 11/08/22 NTP : 10/18/22
 ISSUE DATE: 09/11/24 (Ref. C.C. 08/27/24)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: <u>VARIOUS REVISIONS</u>	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)	
See Attachment 'A' for description of change.	<u>SC</u>	<u>FC</u>
	ORIGINAL:	270 60
	THIS CO:	64 0
	TO DATE:	339 0
	TOTAL :	673 60
	ORIGINAL SC DATE:	07/14/23
	REVISED SC DATE:	08/20/24

SOURCE OF FUNDS <u>General Airport Revenue Bonds.</u>			
AMOUNT OF THIS CHANGE ORDER	ADD	<u> X </u>	DELETE
ORIGINAL TOTAL CONTRACT PRICE			\$ 177,196.00
APPROVED ADDITIONS TO CONTRACT TO DATE			\$ 1,090,306.17
APPROVED DELETIONS TO CONTRACT TO DATE			\$ 0.00
REVISED TOTAL CONTRACT PRICE			\$ 1,271,180.94
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE		<u>2.1%</u>	

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: Kevin Harvey
boxSIGN 1JRXW5XR-46P2JRVQ Sep 11, 2024
 DATE

ACCEPTED AND APPROVED TO PROCEED:

Scott Shedek
boxSIGN 4K3ZR8W4-46P2JRVQ Sep 12, 2024
 OAR/PROJECT MANAGER DATE
 Geotech Consultants International, Inc., dba GCI, Inc. - Ksenia Merck
Scott Shedek

ARCHITECT/ENGINEER DATE
 NONE
Scott Shedek

Scott Shedek
boxSIGN 19RL7LV4-46P2JRVQ Sep 12, 2024
 VICE PRESIDENT, CONSTRUCTION DATE
 Scott Shedek

Scott Shedek, Vice President, Construction
boxSIGN 19RL7LV4-46P2JRVQ Sep 12, 2024
 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE

GREATER ORLANDO AVIATION AUTHORITY

[Not Required]
 DATE

GREATER ORLANDO AVIATION AUTHORITY
V-S00033-MCO CHANGE ORDER NO. 13
ATTACHMENT 'A'
(Page 1 of 1)

DESCRIPTION OF CHANGE:

1. Provide for labor and materials to perform terrazzo repairs at cart passage. ADD: \$8,579.18
2. Reduce Allowance A: Terrazzo Repairs, by (\$8,000.00), from \$8,000.00 to \$0.00, to offset a portion of the costs associated with Item No. 1 above. DEDUCT: (\$8,000.00)
3. Signage: Add Global Entry sign and Exit signs at the FIS. ADD: \$3,099.59
4. Time Extension: Due to permitting delays for the CBP Restrooms regarding ADA Code Compliance, extend the Substantial Completion date by 64 calendar days, from 609 calendar days to 673 calendar days, at no cost. ADD: \$0.00

References to Change Order Requests (CORs) or any other document are purely for information and illustrative purposes to describe scopes of work; references to such documents do not incorporate reservations, limitations, 'boilerplate,' or purported terms or conditions into this change order or the contract.

The parties agree that this change order and all preceding change orders are within the scope of the original contract and do not materially alter the original contract such that a cardinal or constructive change to the original agreement has occurred.