

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **V-S00030-MCO - 1** CONTRACT NO. V-S00030-MCO
 CONTRACTOR: H. W. Davis Construction, Inc.
 CONTRACT DESCRIPTION: STC LST LEVEL 2 AIRLINE AND ORT CHANGES (D/B)
 CONTRACT DATE: 03/22/22 NTP : 03/21/22
 ISSUE DATE: 08/09/22 (Ref. C.C. 08/09/22)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: OFFICE SPACE MODIFICATIONS	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)	
	SC	FC
Item No. 1: Provide all labor, equipment, and materials for design and modifications to airline office spaces located in STC LST level 2 area 2 as requested by airlines relocating to Terminal C from the north terminal. ADD: \$121,161.00	ORIGINAL: 120	90
	THIS CO: 0	0
	TO DATE: 0	0
	TOTAL : 120	90
Item #2: Provide all labor, equipment, and materials to modify and install new HVAC to added office space in STC LST level 2 area 10. This item replaces Field Change Order #01. ADD: \$32,146.00	ORIGINAL SC DATE: 07/18/22	
	REVISED SC DATE: 07/18/22	

SOURCE OF FUNDS	<u>GENERAL AIRPORT REVENUE BONDS</u>			
AMOUNT OF THIS CHANGE ORDER	ADD	<u>X</u>	DELETE	\$ 153,307.00
ORIGINAL TOTAL CONTRACT PRICE				\$ 164,998.00
APPROVED ADDITIONS TO CONTRACT TO DATE				\$ 0.00
APPROVED DELETIONS TO CONTRACT TO DATE				\$ 0.00
REVISED TOTAL CONTRACT PRICE				\$ 318,305.00
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE			92.9%	

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: _____ DATE: 08/15/2022
 ATTEST: Colleen Geving BY: James H. Beusse
 Colleen Geving TITLE: James H. Beusse, Vice President

ACCEPTED AND APPROVED TO PROCEED:

Jamie McGonagill 8/15/22
 OAR/PROJECT MANAGER DATE
 Geotech Consultants International, Inc., dba GCI, Inc. - Jamie McGonagill
Scott Shedek 8/15/22
 DIRECTOR OF CONSTRUCTION DATE
 Scott Shedek

ARCHITECT/ENGINEER DATE
 NONE Davin D. Ruohomaki 8/15/22
 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE
 Davin D. Ruohomaki, Senior Director of Engineering & Construction

GREATER ORLANDO AVIATION AUTHORITY
 BY: [Not Required]
 DATE

ATTEST: _____