

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. BP-S00185-MCO - 8 CONTRACT NO. BP-S00185-MCO
CONTRACTOR: H. W. Davis Construction, Inc.
CONTRACT DESCRIPTION: STC-BUILDOUT OF TENANT SPACES, LST L2 - L7 AND GTF (D/B)
CONTRACT DATE: 02/26/21 NTP : 03/01/21
ISSUE DATE: 04/29/23 (Ref. C.C. 04/04/23)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: CARPET AND COVE BASE REPLACEMENT

Provide all labor, materials and equipment to replace water damaged carpet and rubber cove base at LST Level 2, Area 10 and at GTF, Level 1, due to water damage from rain events. Utilize carpet from GOAA attic stock, and replace. This change order replaces Field Change Order No. 05. ADD: \$14,513.00

ADJUSTED CALENDER DAYS - CONTRACT TIME
(SC=Substantial Completion / FC=Final Completion)

	SC	FC
ORIGINAL:	326	90
THIS CO:	0	0
TO DATE:	39	0
TOTAL :	365	90
ORIGINAL SC DATE:	01/20/22	
REVISED SC DATE:	02/28/22	

SOURCE OF FUNDS General Airport Revenue Bonds and previously-approved Operation and Maintenance Funds.

AMOUNT OF THIS CHANGE ORDER	ADD	<u>X</u>	DELETE	\$	14,513.00
ORIGINAL TOTAL CONTRACT PRICE				\$	3,675,474.00
APPROVED ADDITIONS TO CONTRACT TO DATE				\$	49,938.86
APPROVED DELETIONS TO CONTRACT TO DATE				\$	0.00
REVISED TOTAL CONTRACT PRICE				\$	3,739,925.86
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE					<u>0.4%</u>

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE:

ATTEST:

Colleen Geving

DATE: May 1, 2023

BY:

TITLE: James H. Beusse, Vice President

ACCEPTED AND APPROVED TO PROCEED:

OAR/PROJECT MANAGER

DATE

Geotech Consultants International, Inc., dba GCI, Inc. - Jamie McGonagill

Scott Shedeck

5/1/23

VICE PRESIDENT, CONSTRUCTION

DATE

Scott Shedeck

ARCHITECT/ENGINEER

DATE

NONE

Max E. Marble 5/2/23

FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE

Max E. Marble, Senior Vice President, Capital Programs

GREATER ORLANDO AVIATION AUTHORITY

BY: [Not Required]

DATE

ATTEST: