


# GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **BP-S00199-MCO - 1** CONTRACT NO. **BP-S00199-MCO**  
 CONTRACTOR: **The Middlesex Corporation**  
 CONTRACT DESCRIPTION: **TRAIN STATION PASSENGER DROP-OFF LOBBY PARKING LOTS (D/B)**  
 CONTRACT DATE: **04/28/23** NTP : **05/01/23**  
 ISSUE DATE: **06/23/23 (Ref. C.C. 05/23/23)**

Approved as to Form and Legality  
(for the benefit of GOAA only)  
 this 11 day of July, 2023  
 By:   
**NELSON MULLINS**  
**BROAD AND CASSEL**  
 Legal Counsel  
 Greater Orlando Aviation Authority

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

**DESCRIPTION OF CHANGE: ADDITIONAL PARKING SPACES AT LOT C-2**

1. Provide all supervision, labor, material, equipment and design services for the construction of approximately 105 additional parking spaces at Lot C-2. The work includes, but is not limited to, all demolition, drainage, earthworks, asphalt, concrete, lighting, striping and signage for a complete and useable parking lot expansion of Lot C-2. ADD: \$865,902.62

2. Increase the Contract Time for Substantial Completion by 30 calendar days, from 170 calendar days to 200 calendar days, for the additional scope of work associated with Item No. 1 above.


	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)	
	SC	FC
ORIGINAL:	170	30
THIS CO:	30	0
TO DATE:	0	0
TOTAL :	200	30
ORIGINAL SC DATE:	10/17/23	
REVISED SC DATE:	11/16/23	

**SOURCE OF FUNDS Line of Credit to be reimbursed by Aviation Authority Funds.**


AMOUNT OF THIS CHANGE ORDER	ADD	X	DELETE	\$	
					<b>865,902.62</b>
ORIGINAL TOTAL CONTRACT PRICE				\$	10,407,340.84
APPROVED ADDITIONS TO CONTRACT TO DATE				\$	0.00
APPROVED DELETIONS TO CONTRACT TO DATE				\$	0.00
REVISED TOTAL CONTRACT PRICE				\$	11,273,243.46
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE					<b>8.3%</b>

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: DATE: June 26<sup>th</sup> 2023  
 ATTEST:  BY: Neil Mulrooney  
 TITLE: Snr. Vice President of Construction

**ACCEPTED AND APPROVED TO PROCEED:**

  
 OAR/PROJECT MANAGER DATE 6/26/23

Geotech Consultants International, Inc., dba GCI, Inc. - Jamie McGonagill


  
 VICE PRESIDENT, CONSTRUCTION DATE 6/28/23

Scott Shedek

ARCHITECT/ENGINEER DATE  
 NONE

  
 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE 7/6/23

Max E. Marble, Senior Vice President, Capital Programs

GREATER ORLANDO AVIATION AUTHORITY  
 BY:  DATE 7-12-23

ATTEST: 