

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **BP-S00187-MCO - 3** CONTRACT NO. **BP-S00187-MCO**
 CONTRACTOR: **R. L. Burns, Inc.**
 CONTRACT DESCRIPTION: **STC-BUILDOUT OF TENANT SPACES, LST L2 POST SSCP AND
ASC L2 - L4 (D/B)**
 CONTRACT DATE: **02/26/21** NTP : **03/01/21**
 ISSUE DATE: **10/06/21 (Ref. C.C. 10/05/21)**

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: CONSTRUCTION SCOPE BUYOUT	ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)															
1. Provide labor, materials, equipment, and permit costs for the construction build-out of approximately 9,220 square feet of office space and 1,174 square feet of storage space in Areas 4, 8, 11, and 12 located in STC LST Level 2, Area 4 LST Level 4, Area 12 LST Level 6, Area 26 ASC level 2, Area 25 ASC Level 4. ADD: \$1,307,005.00	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: center;"><u>SC</u></td> <td style="text-align: center;"><u>FC</u></td> </tr> <tr> <td>ORIGINAL:</td> <td style="text-align: right;">326</td> <td style="text-align: right;">90</td> </tr> <tr> <td>THIS CO:</td> <td style="text-align: right;">0</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TO DATE:</td> <td style="text-align: right;">-20</td> <td style="text-align: right;">0</td> </tr> <tr> <td>TOTAL :</td> <td style="text-align: right;">306</td> <td style="text-align: right;">90</td> </tr> </table>		<u>SC</u>	<u>FC</u>	ORIGINAL:	326	90	THIS CO:	0	0	TO DATE:	-20	0	TOTAL :	306	90
	<u>SC</u>	<u>FC</u>														
ORIGINAL:	326	90														
THIS CO:	0	0														
TO DATE:	-20	0														
TOTAL :	306	90														
2. Decrease the Construction Allowance by (\$1,307,005.00), from \$1,736,739.03 to \$429,734.03 to offset the costs associated with Item No. 1 above. DEDUCT: (\$1,307,005.00)	ORIGINAL SC DATE: 01/20/22 REVISED SC DATE: 12/31/21															

SOURCE OF FUNDS	<u>Previously-approved General Airport Revenue Bonds</u>		
AMOUNT OF THIS CHANGE ORDER	ADD	DELETE	\$ 0.00
ORIGINAL TOTAL CONTRACT PRICE			\$ 1,971,588.35
APPROVED ADDITIONS TO CONTRACT TO DATE			\$ 0.00
APPROVED DELETIONS TO CONTRACT TO DATE			\$ 0.00
REVISED TOTAL CONTRACT PRICE			\$ 1,971,588.35
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE		0.0%	

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE: _____ DATE: 11/8/2021
 ATTEST: [Signature] BY: [Signature]
 TITLE: EVP

ACCEPTED AND APPROVED TO PROCEED:

<p><u>[Signature]</u> <u>11/09/21</u> OAR/PROJECT MANAGER DATE Geotech Consultants International, Inc. dba GCI, Inc. - Jamie McGonagill</p> <p><u>[Signature]</u> <u>11/9/21</u> SENIOR PROJECT MANAGER DATE Scott Shedek</p>	<p>NONE _____ DATE ARCHITECT/ENGINEER DATE</p> <p><u>[Signature]</u> <u>11/9/21</u> FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE Davin D. Ruohomaki, Senior Director of Engineering and Construction</p>
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

GREATER ORLANDO AVIATION AUTHORITY

BY: [Not Required] _____ DATE _____

ATTEST: _____