

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. V-00963-MCO - 2 CONTRACT NO. V-00963-MCO
 CONTRACTOR: H. W. Davis Construction, Inc.
 CONTRACT DESCRIPTION: WEST CHECKPOINT APM CEILING REFURBISHMENT (D/B)
 CONTRACT DATE: 10/29/20 NTP : 11/02/20
 ISSUE DATE: 06/10/21 (Ref. C.C. 06/08/21)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: PAINT EXPOSED CONDUIT

This is the final change order and will provide additional labor, materials and equipment to paint exposed conduit in the West Checkpoint APM area.
 ADD: \$15,650.00

ADJUSTED CALENDER DAYS - CONTRACT TIME
 (SC=Substantial Completion / FC=Final Completion)

	<u>SC</u>	<u>FC</u>
ORIGINAL:	90	90
THIS CO:	0	0
TO DATE:	0	0
TOTAL :	90	90
ORIGINAL SC DATE:	01/30/21	
REVISED SC DATE:	01/30/21	

SOURCE OF FUNDS Previously-approved Capital Expenditure Funds and General Airport Revenue Bonds.


AMOUNT OF THIS CHANGE ORDER	ADD	X	DELETE		\$	
ORIGINAL TOTAL CONTRACT PRICE						81,451.00
APPROVED ADDITIONS TO CONTRACT TO DATE						1,386.00
APPROVED DELETIONS TO CONTRACT TO DATE						0.00
REVISED TOTAL CONTRACT PRICE						98,487.00
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE				<u>19.2%</u>		

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE:

ATTEST:





DATE: 6.10.2021

BY: J. B. Buss

TITLE: VICE PRESIDENT

ACCEPTED AND APPROVED TO PROCEED:

OAR/PROJECT MANAGER _____ DATE _____
 NONE

 SENIOR PROJECT MANAGER _____ DATE _____
 Scott Shedek

ARCHITECT/ENGINEER _____ DATE _____
 NONE

 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE _____
 David M. Patterson, Director of Construction

GREATER ORLANDO AVIATION AUTHORITY

BY: [Not Required] _____
 DATE _____

ATTEST: _____