

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. V-S00024-MCO - 4 CONTRACT NO. V-S00024-MCO
 CONTRACTOR: H. W. Davis Construction, Inc.
 CONTRACT DESCRIPTION: STC LST LEVEL 2 - 7 AND GTF MISC. IMPROVEMENTS (D/B)
 CONTRACT DATE: 04/20/22 NTP: 04/12/22
 ISSUE DATE: 12/01/22 (Ref. C.C. 11/15/22)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: VARIOUS REVISIONS

Item No. 1: Provide all labor, equipment and materials to install eight sets of ¼-inch flat cut out letters painted to match PMS3025C. Two sets of two Check-In signs on level 2 and two sets of two Bag Claim signs on Level 6. This item replaces Field Change Order No. 12.
 ADD \$9,680.00

Item No. 2: Provide all labor, equipment and insurances to oversee the completion of work, for 30 working days, for the miscellaneous projects created under V-S00024-MCO. Change Order No. 1 established a daily rate of \$861.17 for H.W. Davis project management and supervision costs. These services shall be provided through October 28, 2022. This item replaces Field Change Order No. 14.
 ADD \$25,835.10

**ADJUSTED CALENDER DAYS - CONTRACT TIME
(SC=Substantial Completion / FC=Final Completion)**

	SC	FC
ORIGINAL:	120	90
THIS CO:	0	0
TO DATE:	0	0
TOTAL :	120	90
ORIGINAL SC DATE:	08/09/22	
REVISED SC DATE:	08/09/22	

SOURCE OF FUNDS reviously approved General Airport Revenue Bonds


AMOUNT OF THIS CHANGE ORDER	ADD	X	DELETE	\$	
ORIGINAL TOTAL CONTRACT PRICE				\$	100,000.00
APPROVED ADDITIONS TO CONTRACT TO DATE				\$	152,227.43
APPROVED DELETIONS TO CONTRACT TO DATE				\$	0.00
REVISED TOTAL CONTRACT PRICE				\$	287,742.53
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE					35.5%

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE:


ATTEST: 
 Colleen Geving

DATE: 12/07/22
 BY: 
 TITLE: James H. Beusse, Vice President

ACCEPTED AND APPROVED TO PROCEED:

 12/8/22
 OAR/PROJECT MANAGER DATE

Geotech Consultants International, Inc., dba GCI, Inc. - Jamie McGonagill

 12/9/22
 INTERIM SR. DIRECTOR OF ENG. & CONST. DATE

Scott Shedek

ARCHITECT/ENGINEER DATE

NONE  12/12/22
 FOR OWNER / CHIEF EXECUTIVE OFFICER DATE

Kevin J. Thibault

GREATER ORLANDO AVIATION AUTHORITY

BY: [Not Required]
 DATE

ATTEST: _____