

GREATER ORLANDO AVIATION AUTHORITY CHANGE ORDER

CHANGE ORDER NO. **BP-S00132-MCO - 13** CONTRACT NO. BP-S00132-MCO
 CONTRACTOR: Vanderlande Industries, Inc.
 CONTRACT DESCRIPTION: S TERM C. PH 1 - BAGGAGE HANDLING SYSTEM (DBOM)
 CONTRACT DATE: 05/16/18 NTP : 06/14/18
 ISSUE DATE: 11/10/21 (Ref. C.C. 10/26/21)

Work covered by this Change Order may proceed after Contractor executes and returns this Change Order to the Owner or OAR (Owner's Authorized Representative) AND after Contractor receives a Change Order Notice to Proceed or a fully executed copy of this Change Order. This Change Order will increase or decrease the Contract Amount and Time to complete by the amount shown below. The general, supplementary and other conditions of the Contract shall apply to this Change Order unless expressly modified by this Change Order.

DESCRIPTION OF CHANGE: PROPRIETARY EQUIPMENT

Item No. 1. Obtain Smiths Detection labor and equipment to support installation of specific proprietary equipment for eight (8) STC Baggage Handling System Automated Screening Lanes (ASL) at the STC TSA Security Screening Checkpoint (Ref. Part A). ADD: \$42,888.96

Item No 2. Perform direct labor and integration oversight for Item No. 1 of this change order (Ref. Part B). ADD: \$21,417.00

ADJUSTED CALENDER DAYS - CONTRACT TIME (SC=Substantial Completion / FC=Final Completion)		
	<u>SC</u>	<u>FC</u>
ORIGINAL:	902	120
THIS CO:	0	0
TO DATE:	365	0
TOTAL :	1267	120
ORIGINAL SC DATE:	12/01/20	
REVISED SC DATE:	12/01/21	

SOURCE OF FUNDS Changing Regulatory Requirements

AMOUNT OF THIS CHANGE ORDER	ADD	<u> X </u>	DELETE	<u> </u>	\$	64,305.96
ORIGINAL TOTAL CONTRACT PRICE					\$	94,900,000.00
APPROVED ADDITIONS TO CONTRACT TO DATE					\$	52,385,664.73
APPROVED DELETIONS TO CONTRACT TO DATE					\$	(8,489,890.66)
REVISED TOTAL CONTRACT PRICE					\$	138,860,080.03
PERCENTAGE OF THIS CHANGE OF ORIGINAL CONTRACT PRICE				0.1%		

CONTRACTOR ACKNOWLEDGES, BY ITS EXECUTION AND ACCEPTANCE OF THIS CHANGE ORDER, THAT THE ADJUSTMENTS IN CONTRACT PRICE AND TIME SHOWN HEREON CONSTITUTE FULL AND COMPLETE COMPENSATION AND SATISFACTION FOR ALL COSTS AND MODIFICATIONS OF PERFORMANCE TIME INCURRED BY THE CONTRACTOR AS A RESULT OF THIS CHANGE ORDER. NO OTHER CLAIM FOR INCREASED COST OF PERFORMANCE OR MODIFICATIONS OF TIME WILL BE GRANTED BY THE OWNER FOR THE WORK COVERED BY THIS CHANGE ORDER. THE CONTRACTOR HEREBY WAIVES AND RELEASES ANY FURTHER CLAIMS FOR COST OR TIME AGAINST THE OWNER ARISING FROM OR RELATING TO THE MATTERS OF WORK SET FORTH OR CONTEMPLATED BY THIS CHANGE ORDER.

CONTRACTOR ALSO ACKNOWLEDGES THAT THERE HAS BEEN NO CHANGE IN ITS OPERATIONS WHICH WOULD REQUIRE A MODIFICATION OF ITS SWORN STATEMENT ON PUBLIC ENTITY CRIMES SUBMITTED WITH ITS BID.

CONTRACTOR'S ACCEPTANCE:

ATTEST: _____



DATE: 11/15/2021
 BY: LOU APEZTEGUIA
 TITLE: PROJECT DIRECTOR

ACCEPTED AND APPROVED TO PROCEED:



11/17/2021

OAR/PROJECT MANAGER DATE
 Geotech Consultants International, Inc. dba GCI, Inc. - John Scala

ARCHITECT/ENGINEER DATE
 NONE

 11/22/21

 11/22/21
 FOR OWNER/CONSTRUCTION COMMITTEE CHAIR DATE
 Davin D. Ruohomaki, Senior Director of Engineering and Construction

SENIOR DIRECTOR OF ENGINEERING & CONSTRUCTION DATE
 Davin D. Ruohomaki

GREATER ORLANDO AVIATION AUTHORITY

BY: [Not Required] DATE

ATTEST: _____